



SCHLEIER-SMITH LAB RENOVATION AT VARIAN BUILDING 2nd FLOOR

Weekly construction update for the week of 6/17/13 – 6/21/13

This week's activities: 6/10/13 – 6/14/13

Electrical, Plumbing, and HVAC Safe Off

Santa Clara County Fire Pre- Construction Inspection (Passed 6-13-2013)

Next week's activities: 6/17/13 – 6/21/13

1. Start Demolition in Room 215 (Will impact Circ. 04)

2. Start Demolition in Room 221 (Will impact Circ. 03)

(Debris Box Delivery to the Loading Dock Area)

3) Layout and Framing of Wall (6-21-13)

CONSTRUCTION IMPACTS

1. Jobsite Working Hours: 6am to 4pm.
2. There will be temporary barricades and Floor protection in the Corridors Hallways of the 2nd floor and construction noise over the next 2 weeks.
3. L-10 will need Stanford to schedule a shutdown of the following utilities;
 - 1) Process Cooling Water
 - 2) Compressed Air (CDA)

Note: For your safety and the safety of the workers: No unauthorized persons may enter the construction area without authorization of Level 10
Construction

For additional information on this project contact Paul Forti, Department of Project Management at 650-723-7725 or by email at Pforti@stanford.edu

