



SCHLEIER-SMITH LAB RENOVATION AT VARIAN BUILDING 2nd FLOOR

Weekly construction update for the week of 6/24/13 – 6/28/13

This week's activities: 6/24/13 – 6/28/13

Wall Framing, Installation of Sheetrock, screwing off sheetrock, and MEP Rough In.
A Tentative Fire Alarm shut down on 2nd and 3rd Floor.

Next week's activities: 7/1/13 – 7/3/13

- 1) MEP Wall Rough In
- 2) MEP Over Head Rough In

CONSTRUCTION IMPACTS

1. Jobsite Working Hours: 6am to 4pm.
 2. There will be temporary barricades and Floor protection in the Corridors Hallways of the 2nd floor and construction noise for the Duration of the Project.
 3. The Project will still have some activities that will be impacting the Walls adjoining the Labs. Sheetrock installation, screwing off sheetrock, taping, texture, HVAC installation, Fire Sprinkler, Installation. All the above tasks will be on going throughout the duration of the Project.
 4. A Tentative Fire Alarm shut down on 2nd and 3rd Floor, pending FA Panel relocating.
-



Note: For your safety and the safety of the workers: No unauthorized persons may enter the construction area without authorization of Level 10 Construction

For additional information on this project contact Paul Forti, Department of Project Management at 650-723-7725 or by email at Pforti@stanford.edu