



# SCHLEIER-SMITH LAB RENOVATION AT VARIAN BUILDING 2<sup>nd</sup> FLOOR

## Weekly construction update for the week of 7/22/13 – 7/26/13

---

### This week's activities: 7/22/13 – 7/26/13

- Sheetrock Walls (this activity will involve a hand drill and will cause noise) 7/22 – 7/26
- Fire sprinkler shutdown 7/22 – 7/24 (system to be pumped back up at 2:00 pm everyday)
- Chill Water Tie-in (no shutdown required) 7/24 (this may cause an odor)
- Drywall Patching in labs on 1<sup>st</sup> level (this may cause some dust and noise) 7/23/13
- Repaint drywall patches on 1<sup>st</sup> level (this may cause odor) 7/24/13
- Painting Ceilings on 2<sup>nd</sup> level (this may cause odor) 7/25/13

### Next week's activities: 7/29/13 – 8/2/13

- 1) Overhead Mechanical/Electrical Installation (drilling for supports, will cause minor vibrations and noise) 7/29 – 8/2
- 2) Fire Alarm shut down on 2<sup>nd</sup> and 3<sup>rd</sup> level on 7/29/13 (Fire watch will be in effect)
- 3) Install door frames 7/31/13 (may cause noise)

### CONSTRUCTION IMPACTS

1. Jobsite Working Hours: 6am to 2pm.
  2. There will be temporary barricades and Floor protection in the Corridors Hallways of the 2<sup>nd</sup> floor and construction noise for the Duration of the Project.
- 



- 
3. The Project will still have some activities that will be impacting the Walls adjoining the Labs. Sheetrock installation, screwing off sheetrock, taping, texture, HVAC installation, Fire Sprinkler, Installation. All the above tasks will be on going throughout the duration of the Project.
  4. Anchor Drilling (this activity will cause noise and some vibration) to be performed between the hours of 6:00 am and 9:00 am. Ceiling slab will be most affected by drilling.



#### CONSTRUCTION SCHEDULED SHUTDOWNS

- 1) Fire Sprinkler Drain down for the purpose of reconfiguration of lines that interfere with Lab (N) Duct work. Tentatively scheduled for Thursday morning (7/22/13 – 7/24/13).
- 2) Fire Alarm shut down for fire panel relocation on 7/29/13 (this will affect the 2<sup>nd</sup> and 3<sup>rd</sup> level and fire watch will be in effect)

---

Note: For your safety and the safety of the workers: No unauthorized persons may enter the construction area without authorization of Level 10 Construction

For additional information on this project contact Paul Forti, Department of Project Management at 650-723-7725 or by email at [Pforti@stanford.edu](mailto:Pforti@stanford.edu)