



SCHLEIER-SMITH LAB RENOVATION AT VARIAN BUILDING 2nd FLOOR

Weekly construction update for the week of 7/29/13 – 8/2/13

This week's activities: 7/29/13 – 8/2/13

- 1) Overhead Mechanical/Electrical Installation (drilling for supports, will cause minor vibrations and noise) 7/29 – 8/2
- 2) Taping walls 7/29 – 8/2 (may cause dust, Level 10 to minimize impact of dust as much as possible)
- 3) Install door frames 8/2/13 (may cause noise)

Next week's activities: 8/5/13 – 8/9/13

- 4) Chill Water Tie-in 8/5/13 (shut-down of building chilled water from 6:00 am to 11:30 am, hot work on copper pipe may cause odor)
- 5) Overhead Mechanical/Electrical Installation (drilling for supports, will cause minor vibrations and noise) 8/5 - 8/9
- 6) Sheet rocking walls 8/5 – 8/9 (may cause dust, Level 10 to minimize impact of dust as much as possible)
- 7) Painting 8/5 – 8/9 (may cause odor)

CONSTRUCTION IMPACTS

- 8) Jobsite Working Hours: 6am to 2pm.
- 9) There will be temporary barricades and Floor protection in the Corridors Hallways of the 2nd floor and construction noise for the Duration of the Project.
- 10) The Project will still have some activities that will be impacting the Walls adjoining the Labs. Sheetrock installation, screwing off sheetrock, taping, texture, HVAC installation, Fire Sprinkler,





Installation. All the above tasks will be on going throughout the duration of the Project.

- 11) Anchor Drilling (this activity will cause noise and some vibration) to be performed between the hours of 6:00 am and 12:00 pm. Ceiling slab will be most affected by drilling.**

Note: For your safety and the safety of the workers: No unauthorized persons may enter the construction area without authorization of Level 10 Construction

For additional information on this project contact Paul Forti, Department of Project Management at 650-723-7725 or by email at Pforti@stanford.edu