



ID	Task Name	Dur	Start	Finish	September					October					November				December					
					8/19	8/26	9/2	9/9	9/16	9/23	9/30	10/7	10/14	10/21	10/28	11/4	11/11	11/18	11/25	12/2	12/9	12/16	12/23	12/30
1	Construction Drawing / Permit	5w	Mon 8/19/13	Wed 9/25/13	Construction Drawing / Permit																			
2	Stanford Award Contract to General	4d	Mon 8/19/13	Thu 8/22/13	Stanford Award Contract to General																			
3	Have Project First OAC Meeting	1d	Fri 8/23/13	Fri 8/23/13	Have Project First OAC Meeting																			
4	Bid MEP Trades	1w	Mon 8/26/13	Wed 9/4/13	Bid MEP Trades																			
5	MEP / Construction Drawings	2w	Thu 9/5/13	Wed 9/18/13	MEP / Construction Drawings																			
6	Furniture Plan	2w	Thu 9/5/13	Wed 9/18/13	Furniture Plan																			
7	Building Permit	0w	Wed 9/18/13	Wed 9/18/13	Building Permit																			
8	Fire alarm Demo Drawing and Permit	5d	Thu 9/19/13	Wed 9/25/13	Fire alarm Demo Drawing and Permit																			
9	Fire sprinkler Demo Drawings And Permit	5d	Thu 9/19/13	Wed 9/25/13	Fire sprinkler Demo Drawings And Permit																			
10	Submittals / Procurement	11w	Wed 9/4/13	Wed 11/20/13	Submittals / Procurement																			
11	Doors & Hardware	3w	Wed 9/4/13	Wed 9/25/13	Doors & Hardware																			
12	Award	0w	Wed 9/4/13	Wed 9/4/13	Award																			
13	Submittals	1w	Thu 9/12/13	Wed 9/18/13	Submittals																			
14	Approval	1w	Thu 9/5/13	Wed 9/11/13	Approval																			
15	Fab & Deliver Doors & Hardware	3w	Thu 9/5/13	Wed 9/25/13	Fab & Deliver Doors & Hardware																			
16	Flooring	6w	Wed 9/4/13	Wed 10/16/13	Flooring																			
17	Award	0w	Wed 9/4/13	Wed 9/4/13	Award																			
18	Submittals	1w	Thu 9/5/13	Wed 9/11/13	Submittals																			
19	Approval	1w	Thu 9/12/13	Wed 9/18/13	Approval																			
20	Fab & Deliver Flooring	4w	Thu 9/19/13	Wed 10/16/13	Fab & Deliver Flooring																			
21	Painting	3w	Wed 9/4/13	Wed 9/25/13	Painting																			
22	Award	0w	Wed 9/4/13	Wed 9/4/13	Award																			
23	Submittals	1w	Thu 9/5/13	Wed 9/11/13	Submittals																			
24	Approval	5d	Thu 9/12/13	Wed 9/18/13	Approval																			
25	Deliver Paint	5d	Thu 9/19/13	Wed 9/25/13	Deliver Paint																			
26	Ceiling	4w	Wed 9/4/13	Wed 10/2/13	Ceiling																			
27	Award	0w	Wed 9/4/13	Wed 9/4/13	Award																			
28	Submittals	1w	Thu 9/5/13	Wed 9/11/13	Submittals																			
29	Approval	1w	Thu 9/12/13	Wed 9/18/13	Approval																			
30	Fab & Deliver	2w	Thu 9/19/13	Wed 10/2/13	Fab & Deliver																			
31	HVAC & Plumbing	6w	Wed 9/4/13	Wed 10/16/13	HVAC & Plumbing																			
32	Award	0w	Wed 9/4/13	Wed 9/4/13	Award																			
33	Submittals	1w	Thu 9/5/13	Wed 9/11/13	Submittals																			
34	Approval	1w	Thu 9/12/13	Wed 9/18/13	Approval																			
35	Fab & Deliver HVAC & Plumbing	4w	Thu 9/19/13	Wed 10/16/13	Fab & Deliver HVAC & Plumbing																			
36	Electrical / Lighting	11w	Wed 9/4/13	Wed 11/20/13	Electrical / Lighting																			
37	Award	0w	Wed 9/4/13	Wed 9/4/13	Award																			
38	Submittals	1w	Thu 9/5/13	Wed 9/11/13	Submittals																			
39	Approval	4w	Thu 9/12/13	Wed 10/9/13	Approval																			
40	Fab & Deliver Electrical	6w	Thu 10/10/13	Wed 11/20/13	Fab & Deliver Electrical																			
41	Window Covering	5w	Wed 9/4/13	Wed 10/9/13	Window Covering																			
42	Award	0w	Wed 9/4/13	Wed 9/4/13	Award																			
43	Submittals	1w	Thu 9/5/13	Wed 9/11/13	Submittals																			
44	Approval	1w	Thu 9/12/13	Wed 9/18/13	Approval																			
45	Fab & Deliver	3w	Thu 9/19/13	Wed 10/9/13	Fab & Deliver																			
46	Tack board / Whiteboard	5w	Wed 9/4/13	Wed 10/9/13	Tack board / Whiteboard																			
47	Award	0w	Wed 9/4/13	Wed 9/4/13	Award																			
48	Submittals	1w	Thu 9/5/13	Wed 9/11/13	Submittals																			
49	Approval	1w	Thu 9/12/13	Wed 9/18/13	Approval																			
50	Fab & Deliver	3w	Thu 9/19/13	Wed 10/9/13	Fab & Deliver																			
51	Construction	11.4w	Thu 9/19/13	Tue 12/10/13	Construction																			
52	Site Mobilization	0.2w	Thu 9/19/13	Thu 9/19/13	Site Mobilization																			
53	Protection	1d	Thu 9/19/13	Thu 9/19/13	Protection																			
54	Safe Off Electrical /Temp Power/ Temp Lighting	1d	Thu 9/19/13	Thu 9/19/13	Safe Off Electrical /Temp Power/ Temp Lighting																			
55	Demo	1w	Fri 9/20/13	Thu 9/26/13	Demo																			

