

Stanford University Sustainability & Energy Management Utilities Division 327 Bonair Siding, 2^{na} Floor Stanford, CA 94305

New Steam/Condensate Service Pre-Startup Checklist

Project:						
Project manager:G		General contractor:				
Service Lateral - Underground Piping Engineer of Record:		Contractor:				
			<u>Initial</u>	<u>Date</u>		
1	Review ANSI/ASME B31.1 piping stress analysis					
2	Confirm that all pipe supports are in place per plans	6		·		
3	Confirm that proper insulation was installed on piping and valves					
4	Confirm that hydrostatic test on piping is completed and piping drained					
5	Confirm that shipping bars on expansion joints are removed					
6	Inspect valves, steam traps and y-strainers					
7	Confirm that valve stems on rising stem valves are lubricated					
8	Confirm that all equipment tags/labels are installed					
-						
Building Interior Piping:						
En	gineer of Record:	Contractor:				
			<u>Initial</u>	<u>Date</u>		
1	Review ANSI/ASME B31.1 piping stress analysis					
2	Confirm that all pipe supports are in place per plans			·		
3 4	Confirm that hydrostatic test on piping is completed and piping drained					
5						
6	Inspect pressure relief values and vent piping to outside discharge					
7						
8	Inspect steam meter and temp transmitter (EMCS)					
9	Inspect condensate receiver system (elec pump, pressure power pump)					
10						
11						
	 12 Inspect PRV station pressure gages: installation and calibration 13 Inspect steam flange bolts, ASTM A193 Gr B7 					
13 14						
14				·		
Punch List Items required for steam system activation:						
-	stem Ready for Date:	Time:	Ву:			
AC	Activation:					

cc: Steam System Manager Steam System Engineer Steam Shop Supervisor Utilities Project Representative